

### 1. Executive Summary

Allelys have been commissioned by SSEN to provide a feasibility survey for the transport of 2 in no. 261 te 400/132 kV Super Grid Transformers (SGT) from Grangemouth to Cambushinnie Substation. The objective of this document is to clearly outline a workable delivery concept for the enclosed cargo whilst adhering to UK legislation and equipment capabilities. Our recommendations are based on a wealth of knowledge and experience, however, are subject to relevant permissions at the time of delivery.


The nominated transport configurations for delivery of the transformers are a 24-axle Girder Frame Trailer (GFT) or 16-axle flat top trailer subject to structural assessments, which are both classified as Special Order due to a gross weight of 441.0 te and 312.4 te respectively. As the transport is classified as Special Order, in accordance with the Water Preferred Policy, Forth Ports (Grangemouth) has been considered as Port Of Delivery (POD) as it is the closest marine facility to site capable of dealing with this size of cargo.

The route is not currently considered feasible in terms of structural capacity for the 24-axle GFT, as Transport Scotland, BEAR (South East Scotland), Amey (North East Scotland) and Perth & Kinross Council (PKC) (acting as the Local Highway Authorities (LHA)) have advised that structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, M9 6-7 25 Carron, M9 10-11 5 Forth, A9 80 Auchinlay Rail, A9 90 Allan Water, A822/01 Millstone Burn, A822/03 River Allan and B8033/03 Bridge of Keir have failed their basic in-house checks. Therefore, further structural assessments are required to confirm whether the structures are capable of accommodating the vehicle. Structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, A822/01 Millstone Burn and B8033/03 Bridge of Keir are thought to be suitable for overbridging. however, the remaining structures are unsuitable and therefore pose a high risk to delivery of the SGTs should the results of the assessments be negative.

Swept Path Assessment (SPA) of the A822/B8033 junction in Braco village has been carried out and has found that the junction is not negotiable for the 24-axle GFT due to the need for third-party land uptake and removal of mature trees/hedgerow when both turning left and performing a shunt manoeuvre continuing northbound on the A822 past the junction before turning the tractor units around and turning right onto the B8033 from the A822 southbound. SPA has also been carried out of the 24axle GFT travelling southbound around an S-bend on the B8033 over structure no. B8033/03 Bridge of Keir and, again, the results show a need for the removal of mature trees in order to facilitate the vehicle. A third SPA has been carried out of the 24-axle GFT travelling southbound on the B8033 around a righthand bend adjacent to the private property "Loaning View", which also shows a requirement for thirdparty land uptake and removal of mature trees/hedgerow. Therefore, it is deemed that the section of route through Braco village to the private access track is not negotiable for the 24-axle GFT.

To overcome the physical negotiability problems for the 24-axle GFT, it is proposed that the transformers are transhipped from this vehicle onto a 16-axle flat top trailer prior to arrival in Braco village. The northbound slip road at the A9/A822 junction in Greenloaning has been identified as a suitable transhipment location as there is sufficient working area within the slip road to undertake the trailer interchange operation. Temporary steel plating will be required on the offside verge of the slip road to accommodate a mobile crane required to undertake lifting operations. A full closure of the slip road would be required with a diversion for all other road users for the duration of the trailer interchange. PKC have been contacted for comment on the use of the slip road and have advised that the operation

### ALL-A242494-RR-01 | 2 x 261 te SGT | Rev C



would be subject to the relevant applications and would need to be carried out at night in order to reduce disruption to other road users although it is anticipated that the operation would take approximately two days so it would not be possible to satisfy this restriction. Temporary lighting and security measures would be required to cover the full working area for the duration of the operation.

The route from Grangemouth to the nominated trailer interchange location is considered negotiable for the 24-axle GFT with Police Escort, Temporary Traffic Regulation Orders (TTRO), street furniture removals and additional tractor unit(s) to cope with sections of steep gradient. TTROs can take 12weeks plus to process and should be planned accordingly.

Once transhipped onto the 16-axle flat top trailer, the SGTs would be transported over the remainder of the route to site. SPA of the three junctions that were proven not to be negotiable for the 24-axle GFT has also been carried out considerate of the 16-axle flat top trailer.

The A822/B8033 junction in Braco is negotiable for the 16-axle flat top trailer with street furniture removals and temporary steel plating of sections of pavement and verge to facilitate vehicle overrun beyond the kerb.

The S-bend on the B8033 over the Bridge of Keir is also negotiable for the 16-axle flat top trailer, although minor carriageway widening works are required to both sides of the carriageway on exit from the bridge. Vegetation pruning is also required to both sides of the carriageway throughout the S-bend.

The RH bend on the B8033 at Loaning View is negotiable for the 16-axle flat top trailer with the removal of a mature tree to the inside of the turn. Overrun beyond the kerb is also required to both sides of the carriageway throughout the turn with minor carriageway widening works needed to facilitate.

The final RH turn from B8033 onto the private access road to site is not currently negotiable for the 16axle flat top trailer due to the requirement for widening works to the inside of the turn including ground works to cut into and remove an earth bank.


Network Rail and PKC have been contacted regarding the structural capacity of structure no's A822/01 Millstone Burn, SCM4/B/21 A822 Main Road, A822/03 River Allan and B8033/03 Bridge Of Keir as to whether they are capable of accommodating the 16-axle flat top trailer. SCM4/B/21 A822 Main Road has been cleared by Network Rail, however, PKC have advised that all three of their structures need to be assessed before being deemed capable of accommodating the 16-axle flat top trailer. Structure no's A822/01 Millstone Burn and A822/03 River Allan are suitable for overbridging, should the results of further structural assessment be negative, however, structure no. B8033/03 Bridge of Keir is unsuitable and therefore poses a high risk to delivery of the SGTs.

A quotation to undertake the structural assessments for both the 24-axle girder frame trailer and 16axle flat top trailer has been submitted and approved by SSEN and is ongoing separately.

Vegetation pruning to a height of 6 m would be required along the length of the route from the trailer interchange location to site in order to accommodate the 5.85 m running height of the 261 te SGT loaded onto 16-axle flat top trailer with the necessary permissions required.

The existing private site access track from the B8033 to Braco Substation is considered negotiable for the 24-axle GFT and the 16-axle flat top trailer with carriageway widening works required at one righthand turn located at approximate coordinates 56.264694, -3.909056. Vegetation clearance and removal of a wooden fence is required to the inside of one left-hand turn located at approximate coordinates 56.265361, -3.906806. Additional tractor unit(s) would also be required in order to produce the


### ALL-A242494-RR-01 | 2 x 261 te SGT | Rev C



necessary tractive and braking effort needed to cope with sections of steep gradient on the track. Minor resurfacing works would also be required to make the track negotiable for the vehicle. There are also two cattle grids and two culverts on the existing track that would need to be overbridged or overplated in order for them to accommodate the vehicle.

The proposed site access track from adjacent to Braco Substation to the site at Cambushinnie Substation has been reviewed and the left-hand turn on approach to the site access gate is to be widened to both sides of the carriageway in order to make it negotiable for the 16-axle flat top trailer, whereas it is negotiable for the 24-axle GFT. The right-hand turn through the site access gate en route to the SGT plinths is also to widened to the inside of the turn along with the site access gate opening in order to accommodate both vehicles. Alternatively, the offside gatepost and sections of fencing adjacent could be made to be de-mountable to provide access. The remainer of the route on site to the SGT plinths is negotiable for both vehicles.

It is proposed that the SGTs be delivered in-line with the plinth centrelines before being offloaded from the vehicle using hydraulic jacks and stools as it is not physically possible for either vehicle to drive directly onto the plinth, plus if the bund walls were already to be in place, then conflict would be expected with the vehicles. It is possible for the 16-axle flat top trailer to travel in-line with both plinth centrelines, however, the overall length of the 24-axle GFT is such that the forward tractor unit is to be removed before moving the SGT in-line otherwise conflict is expected between the vehicle and auxiliary site equipment located to the north. Once offloaded from the delivery vehicle, the SGTs would be rotated and skidded into final position on their respective plinth.



### **Table of Contents**

1.	Executive Summary	2
2.	Introduction	9
3.	Definitions & Terminology	9
3.1.	Definition of Abnormal Indivisible Load (AIL)	9
3.2.	Legislation	9
3.3.	Water Preferred Policy Requirements	10
3.4.	Abbreviations	10
4.	Cargo Summary	10
5.	Port of Delivery	10
6.	Locations	11
6.1.	Delivery Address	11
6.2.	Route Details	11
7.	Equipment	12
7.1.	Delivery Vehicle	12
8.	Structures Details	13
9.	Trailer Interchange	14
10.	Route Survey	15
10.1	. Route Survey Reference Sheet Notes	15
10.2	Route Survey High Level Notes	15
10.3	8. Route Survey Reference Sheets	16
10.3	Route 1 Grangemouth to Cambushinnie Substation (24-axle GFT)	16
10.3	Route 2 Trailer Interchange Location to Cambushinnie Substation (16-axle FT)	89
11.	Conclusion	.135
App	endix A	.138
App	endix B	.139
App	endix C	.140
App	endix D	.147
Ann	endix F	148



Together, we move it all. We believe any challenge, no matter how big or small, is better tackled as a team. We ALL have a part to play and that starts with getting to know each other better.

Allelys provides heavy lift, specialist transport, heavy haulage and logistics solutions to our diverse and innovative customers. We face together all the unique projects with a creative solution, listening from the start and communication at every opportunity.


Our non-defeatist attitude and agile approach means you will be partnering with a team that never gives up. Even in the face of the toughest challenges we aim for joint success.



# All the right expertise in All the right areas.



## Whatever field you're in, we cover them **All.**





### 2. Introduction


- 2.1. Allelys have been commissioned by SSEN to provide a feasibility survey for the transport of 2 in no. 261 te 400/132 kV Super Grid Transformers (SGT) from Grangemouth to Cambushinnie Substation.
- 2.2. The objective of this document is to clearly outline a workable delivery concept for the enclosed cargo whilst adhering to UK legislation and equipment capabilities. Our recommendations are based on a wealth of knowledge and experience, however, are subject to relevant permissions at the time of delivery.

### 3. Definitions & Terminology

- 3.1. <u>Definition of Abnormal Indivisible Load (AIL)</u>
- 3.1.1. The Department of Transport, of which the National Highways (NH) is an executive agency, state that the strict definition of an AIL refers to a load which cannot, without undue expense or risk of damage, be divided into two or more loads for the purpose of carriage on roads which, owing to its dimensions or weight, cannot be carried on a vehicle which complies in all respect with the 'standard vehicle regulations' these are:
  - The Road Vehicles (Construction and Use) Regulations 1986 (as amended)
  - The Road Vehicles (Authorised Weight) Regulations 1998 (as amended)
  - The Road Vehicles Lighting Regulations 1989 (as amended)
- 3.1.2. All equipment should be stripped of their ancillaries before they are transported. The NH will only accept that further dismantling is not required where it cannot be economically achieved due to the requirement for its construction within factory environments or where extremely high tolerances have to be maintained.

### 3.2. Legislation

- 3.2.1. Conventional heavy goods vehicles have an operating weight limit of 44 tonnes. The category known as (AIL) covers those vehicles where the gross weight exceeds 44 tonnes. An Abnormal Load is defined as that which cannot be carried under Construction and Use (C&U) Regulations. Items which, when loaded on the load carrying vehicle exceed the weights encompassed by the C&U Regulations, but do not exceed Special Order Permission Limits are governed by Special Types General Order (STGO) categories 1 to 3 depending on size.
- 3.2.2. Where dimensions exceed 6,100 mm in width, 30,000 mm in rigid length or 150 tonnes gross weight, Special Order from NH, is required.
- 3.2.3. Special Order category AIL movements are authorised by the NH Abnormal Loads team, an executive agency of the Department for Transport (DfT, based in Birmingham).



### 3.3. Water Preferred Policy Requirements

3.3.1. The Department for Transport has adopted a 'water-preferred' policy for the transport of AILs. This means that, where an application is sought for the movement of a Special Order or VR1 category load (more than 5.0 m width) by road, the Department, via NH and TS, will turn down the application where it is feasible for a coastal or inland waterway route to be used instead of road. NH advise that this decision is based on a number of factors including whether the load is divisible, the availability of a suitable route, the amount of traffic congestion that is likely to be caused and the justification for the load to be moved. The NH Abnormal Loads Team is the department responsible for the authorisation of Special Order AlLs and government policy is that the closest available port of access should be used for the delivery of such oversized items.

### 3.4. Abbreviations

AIL Abnormal Indivisible Load C&U Construction and Use GFT Girder Frame Trailer LHA Local Highway Authority NH **National Highways** POD Port Of Delivery SGT Super Grid Transformer STGO Special Types General Order SPA Swept Path Assessment TTRO Temporary Traffic Regulation Order

### 4. Cargo Summary

4.1. The below information has been supplied by SSEN.


Table 1 Cargo Dimensions

Description	Qty	Dimensions [mm]	Weight [kg]
Super Grid Transformer	2	L 13,375 x W 4,715 x H 4,727	261,000

### 5. Port of Delivery

5.1. As the transport is classified as Special Order, in accordance with the Water Preferred Policy, Forth Ports (Grangemouth) has been considered as Port Of Delivery (POD) as it is the closest marine facility to site capable of dealing with this size of cargo.

### ALL-A242494-RR-01 | 2 x 261 te SGT | Rev C



### 6. Locations

### 6.1. Delivery Address

- 6.1.1. Cambushinnie Substation is located 30 miles north of Grangemouth.
- 6.1.2. The general condition of the local roads is good; however, some junctions require further assessment. See Section 9 for more detail.

### 6.2. Route Details

### 6.2.1. Route 1 is as follows, as shown in Figure 1:

### Forth Ports (Grangemouth) (port of delivery)

Exit via Forth Ports (Grangemouth) main access gate on Central Dock Rd (in contraflow through gate)

LH turn from Central Dock Rd onto N Shore Rd

Straight on at Timber Basin Roundabout from N Shore Rd onto A904

RH turn at Earl's Gate Roundabout from A904 onto M9

Straight on at Keir Roundabout from M9 onto A9

LH turn from A9 onto A822 slip road (trailer interchange location)

### 6.2.2. Route 2 is as follows, as shown in Figure 1:

### A9/A822 slip road (trailer interchange location)

LH turn from trailer interchange location onto A822

LH turn from A822 onto B8033

RH turn from B8033 onto existing Braco Substation site access track

LH turn continuing on site access track

RH turn continuing on site access track

LH turn continuing on site access track

RH turn continuing on site access track

RH turn continuing on site access track

LH turn continuing on site access track

Straight on at crossroads continuing on site access track

RH turn continuing on site access track

RH turn continuing on site access track

RH turn continuing on site access track


Straight on at crossroads continuing on site access track

LH turn continuing on site access track

RH turn from existing site access track onto proposed Cambushinnie Substation site access track

LH turn continuing on proposed site access track

Cambushinnie Substation (delivery point)






Figure 1 Forth Ports (Grangemouth) to Cambushinnie Substation delivery route

- 6.2.3. Full maps of the route are included under Appendix B.
- 6.2.4. Police Scotland would be required to provide full escort and have advised that the move be carried out late evening or early hours in the morning in order to reduce disruption to other road users.

### 7. Equipment

- 7.1. Delivery Vehicle
- 7.1.1. For this assessment, it is proposed that the 261 te SGTs be transported on a 24-axle GFT, as seen in Figure 2.
- 7.1.2. This transport arrangement has a gross weight 441.0 te, width 4.7 m, height 4.9 m and axle line load 18.4 te. Therefore, it is to be carried under Special Order legislation. Full technical drawing no. ALL-A242494-TA-01 is included under Appendix A.





Figure 2 261 te SGT loaded onto 24-axle GFT



- 7.1.3. Following the trailer interchange, it is proposed that the 261 te SGT be transported on a 16-axle flat top trailer, as seen in Figure 3.
- 7.1.4. This transport arrangement has a gross weight 312.4 te, width 4.7 m, height 5.8 m and axle line load 19.5 te. Therefore, it is to be carried under Special Order legislation. Full technical drawing no. ALL-A242494-TA-02 is included under Appendix A.





Figure 3 261 te SGT loaded onto 16-axle flat top trailer


### 8. Structures Details

- 8.1. The route is not currently considered feasible in terms of structural capacity for the 24-axle GFT, as Transport Scotland, BEAR (South East Scotland), Amey (North East Scotland) and Perth & Kinross Council (PKC) (acting as the Local Highway Authorities (LHA)) have advised that structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, M9 6-7 25 Carron, M9 10-11 5 Forth, A9 80 Auchinlay Rail, A9 90 Allan Water, A822/01 Millstone Burn, A822/03 River Allan and B8033/03 Bridge of Keir have failed their basic in-house checks.
- 8.2. Therefore, further structural assessments are required to confirm whether the structures are capable of accommodating the vehicle although if the SGT is to be transhipped from the 24-axle GFT onto a 16-axle flat top trailer, then structure no's A822/01 Millstone Burn, A822/03 River Allan and B8033/03 Bridge of Keir need not be assessed for the 24-axle GFT.
- 8.3. Structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, A822/01 Millstone Burn and B8033/03 Bridge of Keir are thought to be suitable for overbridging, however, the remaining structures are unsuitable and therefore pose a high risk to delivery of the SGTs should the results of the assessments be negative.
- 8.4. Network Rail and PKC have been contacted regarding the structural capacity of structure no's A822/01 Millstone Burn, SCM4/B/21 A822 Main Road, A822/03 River Allan and B8033/03 Bridge Of Keir as to whether they are capable of accommodating the 16-axle flat top trailer. SCM4/B/21 A822 Main Road has been cleared by Network Rail, however, PKC have advised that all three of their structures need to be assessed before being deemed capable of accommodating the 16-axle flat top trailer.
- 8.5. A quotation to undertake the structural assessments for both the 24-axle girder frame trailer and 16-axle flat top trailer has been submitted and approved by SSEN and is ongoing separately.
- 8.6. Full details of all structures on both routes are included in Tables 2 & 3 in Appendix C.



### 9. Trailer Interchange

- 9.1. Swept Path Assessment (SPA) of the A822/B8033 junction in Braco village has been carried out and has found that the junction is not negotiable for the 24-axle GFT due to the need for third-party land uptake and removal of mature trees/hedgerow when both turning left and performing a shunt manoeuvre continuing northbound on the A822 past the junction before turning the tractor units around and turning right onto the B8033 from the A822 southbound.
- 9.2. SPA has also been carried out of the 24-axle GFT travelling southbound around an S-bend on the B8033 over structure no. B8033/03 Bridge of Keir and, again, the results show a need for the removal of mature trees in order to facilitate the vehicle. A third SPA has been carried out of the 24-axle GFT travelling southbound on the B8033 around a right-hand bend adjacent to the private property "Loaning View", which also shows a requirement for third-party land uptake and removal of mature trees/hedgerow. Therefore, it is deemed that the section of route through Braco village to the private access track is not negotiable for the 24-axle GFT.
- 9.3. To overcome the physical negotiability problems for the 24-axle GFT, it is proposed that the transformers are transhipped from this vehicle onto a 16-axle flat top trailer prior to arrival in Braco village.
- 9.4. The northbound slip road at the A9/A822 junction in Greenloaning has been identified as a suitable transhipment location as there is sufficient working area within the slip road to undertake the trailer interchange operation.
- 9.5. A full closure of the slip road would be required with a diversion for all other road users for the duration of the trailer interchange. PKC have been contacted for comment on the use of the slip road and have advised that the operation would be subject to the relevant applications and would need to be carried out at night in order to reduce disruption to other road users although it is anticipated that the operation would take approximately two days so it would not be possible to satisfy this restriction.
- 9.6. Temporary steel plating will be required on the offside verge of the slip road to accommodate a mobile crane required to undertake lifting operations. Temporary lighting and security measures would also be required to cover the full working area for the duration of the operation.



### 10. Route Survey

- Route Survey Reference Sheet Notes
- 10.1.1. Route feasibility recommendations have been identified in Section 10.3 and classified in terms of risk to delivery as follows:

### **High risk**

- Third party land owner(s) permission
- PRI works
- Structure replacement

### **Medium risk**

- Street furniture removals
- Vegetation pruning
- Independent structural assessment
- Structural overbridging
- Shunt/contraflow manoeuvre

### Low risk

- Swept path analysis
- Temporary surfacing
- Parking restrictions
- Additional tractor unit
- Oversail of low-level street furniture and verges
- 10.1.2. Risk has been assessed in terms of enabling works time and complexity.
- 10.1.3. It should be noted that where route survey photos are of insufficient quality, Google Streetview images have been used.
- 10.2. Route Survey High Level Notes
- 10.2.1. The route from Forth Ports (Grangemouth) to Earl's Gate Roundabout is single carriageway, therefore, roads to be closed under TTRO or Police to hold opposing traffic once the vehicle has joined from the port and exited onto the M9 northbound.
- 10.2.2. Once the route departs the A9 dual carriageway onto the A822, the remainder of the route to site is single carriageway, therefore, roads to be closed under TTRO or Police to hold opposing traffic once the vehicle has joined from the A9 and exited onto the private substation access track.
- 10.2.3. Depending upon growth at the time of delivery, trimming of vegetation to a height of 6 m will be required on the A822 and B8033 to accommodate a vehicle height of 5.85 m.

## ALL-A242494-RR-01 | 2 x 261 te SGT | Rev C




### 10.3. Route Survey Reference Sheets


### 10.3.1. Route 1 Grangemouth to Cambushinnie Substation (24-axle GFT)

## Ref. ALL-A242494-RS-01

Forth Ports (Grangemouth) offload quay



Direction of Travel Location:	Coordinates:
Forth Ports (Grangemouth) quay	56.024667, -3.701361
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
Confirmation of max. permitted GBP required from	Low
Forth Ports (Grangemouth), historical limit = 5 te/m <sup>2</sup>	




Forth Ports (Grangemouth) offload quay access gate





Note: - vehicle approaches camera

Direction of Travel Location:	Coordinates:
Westbound on Forth Ports (Grangemouth) quay access	56.023944, -3.703861
road through access gate onto Central Dock Rd	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Forth Ports (Grangemouth) port security





Direction of Travel Location:	Coordinates:
Westbound on Central Dock Rd through Forth	56.021056, -3.724889
Ports (Grangemouth) port security	
Enabling Works Required:	Enabling Work Grade:
Contraflow manoeuvre	Medium
Removal of barrier support pole and cones	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




N Shore Rd/A904 Timber Basin Roundabout





Direction of Travel Location:	Coordinates:
Straight on at A904 Timber Roundabout from N	56.020333, -3.727778
Shore Rd onto A904	
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. illuminated road sign and 2 no.	Medium
non-illuminated road sign	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




## Ref. ALL-A242494-RS-04 cont'd

N Shore Rd/A904 Timber Basin Roundabout





Direction of Travel Location:	Coordinates:
Straight on at A904 Timber Roundabout from N	56.020333, -3.727778
Shore Rd onto A904	
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. illuminated road sign and 2 no.	Medium
non-illuminated road sign	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




## Ref. ALL-A242494-RS-04 cont'd

N Shore Rd/A904 Timber Basin Roundabout






Direction of Travel Location:	Coordinates:
Straight on at A904 Timber Roundabout from N	56.020333, -3.727778
Shore Rd onto A904	
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. illuminated road sign and 2 no.	Medium
non-illuminated road sign	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete








Direction of Travel Location:	Coordinates:
Southbound on A904	56.017250, -3.731472
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. keep left bollard	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete









Direction of Travel Location:	Coordinates:	
Southbound on A904	56.016056, -3.733722	
Enabling Works Required:	Enabling Work Grade:	
Removal of 2 no. keep left bollard	Medium	
Assessment Works Required:	Assessment Work Grade:	
Route survey carried out	Complete	








Direction of Travel Location:	Coordinates:	
Southbound on A904	56.015333, -3.735056	
Enghling Works Dogwinger	Enghling Work Crode	
Enabling Works Required:	Enabling Work Grade:	
Removal of 2 no. keep left bollard	Medium	
Assessment Works Required:	Assessment Work Grade:	
Route survey carried out	Complete	








Direction of Travel Location:	Coordinates:
Southbound on A904	56.014639, -3.736667
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. keep left bollard	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete








Direction of Travel Location:	Coordinates:
Southbound on A904	56.013889, -3.738750
Enabling Works Required:	Enabling Work Grade:
Removal of 2 no. keep left bollard	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



A904 Earl's Gate Roundabout





Direction of Travel Location:	Coordinates:
RH turn at A904 Earl's Gate Roundabout	56.012306, -3.744722
remaining from A904 onto M9	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




## Ref. ALL-A242494-RS-12 cont'd

A904 Earl's Gate Roundabout





Direction of Travel Location:	Coordinates:
RH turn at A904 Earl's Gate Roundabout	56.012306, -3.744722
remaining from A904 onto M9	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




M9 6-7 24 Kelpies (Helix) Canal





Direction of Travel Location:	Coordinates:
Northbound on M9 over structure no. M9 6-7 24	56.019306, -3.754333
Kelpies (Helix) Canal	
Enabling Works Required:	Enabling Work Grade:
Subject to structural assessment	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Transport Scotland/BEAR (SES) checks	Complete
Further structural assessment required, suitable for	Medium
overbridging, if required	




M9 6-7 25 Carron





Direction of Travel Location:	Coordinates:
Northbound on M9 over structure no. M9 6-7 25	56.020628, -3.7557451
Carron	
Enabling Works Required:	Enabling Work Grade:
Subject to structural assessment	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Transport Scotland/BEAR (SES) checks	Complete
Further structural assessment required, unsuitable for	High
overbridging, if required	




M9 gradient






Direction of Travel Location:	Coordinates:
Northbound on M9	56.115639, -3.967306
Enabling Works Required:	Enabling Work Grade:
Additional tractor unit(s) needed to produce	Low
necessary braking effort	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




M9 10-11 5 Forth






Direction of Travel Location:	Coordinates:
Northbound on M9 over structure no. M9 10-11 5 Forth	56.135917, -3.971111
Enabling Works Required:	Enabling Work Grade:
Subject to structural assessment	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Transport Scotland/BEAR (SES) checks	Complete
Further structural assessment required, unsuitable for	High
overbridging, if required	




M9/A9 Keir Roundabout





Direction of Travel Location:	Coordinates:
Straight on from M9 onto A9 at Keir Roundabout	56.170222, -3.970306
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




## Ref. ALL-A242494-RS-17 cont'd

M9/A9 Keir Roundabout





Direction of Travel Location:	Coordinates:
Straight on from M9 onto A9 at Keir Roundabout	56.170222, -3.970306
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




A9 gradient





Direction of Travel Location:	Coordinates:
Northbound on A9	56.181611, -3.982194
Enabling Works Required:	Enabling Work Grade:
Additional tractor unit(s) needed to produce	Low
necessary braking effort	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




A9 80 Auchinlay Rail





Direction of Travel Location:	Coordinates:
Northbound on A9 over structure no. A9 80 Auchinlay Rail	56.200667, -3.962667
Frabling Made Denvised	Fraklina Warls Orada
Enabling Works Required:	Enabling Work Grade:
Subject to structural assessment	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Transport Scotland/Amey (NES) checks	Complete
Further structural assessment required, unsuitable for	High
overbridging, if required	




A9 90 Allan Water





Direction of Travel Location:	Coordinates:
Northbound on A9 over structure no. A9 90 Allan Water	56.201417, -3.961278
Enabling Works Required:	Enabling Work Grade:
Subject to structural assessment	ТВС
Assessment Works Required:	Assessment Work Grade:
Failed Transport Scotland/Amey (NES) checks	Complete
Further structural assessment required, unsuitable for	High
overbridging, if required	




A9/A822 LH turn





Direction of Travel Location:	Coordinates:	
LH turn from A9 onto A822	56.240083, -3.890611	
Enabling Works Required:	Enabling Work Grade:	
N/A	N/A	
Assessment Works Required:	Assessment Work Grade:	
Route survey carried out - negotiable	Complete	




A9/A822 slip road trailer interchange location





Direction of Travel Location:	Coordinates:
Northbound on A9/A822 slip road	56.240639, -3.889611
Enabling Works Required:	Enabling Work Grade:
Closure of slip road with suitable diversion for other road users,	High
permission required from Amey (NES) and Perth & Kinross Council	
Trailer interchange operation	Medium
Temporary lighting and security measures	Medium
Temporary steel plating of offside verge required for mobile crane	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
Trailer interchange engineering scheme drawing no. ALL-A242494-	Complete
DR-01 included in Appendix E	




A9 slip road/A822 junction (24-axle GFT)





Direction of Travel Location:	Coordinates:
Straight on from A9 slip road onto A822 northbound	56.242139, -3.887361
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




A822/01 Millstone Burn (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. A822/01 Millstone Burn	56.247000, -3.882250
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, suitable for overbridging, if	Medium
required	




SCM4/B/21 A822 Main Road (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. SCM4/B/21 A822	56.247472, -3.882083
Main Road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Passed Perth & Kinross Council checks	Complete




A822/03 River Allan (24-axle GFT)







Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. A822/03 River Allan	56.249167, -3.881583
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, suitable for overbridging, if	Medium
required	









Direction of Travel Location:	Coordinates:
LH turn from A822 onto B8033	56.266083, -3.878611
Enabling Works Required:	Enabling Work Grade:
Third-party land owner access permission for overrun and oversail	High
beyond assumed highway limits	
Removal of section of stone wall	High
Removal of mature trees	High
Removal of 1 no. marker post and 2 no. non-illuminated road sign	Medium
Temporary steel plating required to facilitate pavement overrun	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-01 included in	Complete
Appendix D	








Direction of Travel Location:	Coordinates:
LH turn from A822 onto B8033	56.266083, -3.878611
Facility West a Demokrat	Facilia a Wasia One da
Enabling Works Required:	Enabling Work Grade:
Third-party land owner access permission for overrun and oversail	High
beyond assumed highway limits	
Removal of section of stone wall	High
Removal of mature trees	High
Removal of 1 no. marker post and 2 no. non-illuminated road sign	Medium
Temporary steel plating required to facilitate pavement overrun	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-01 included in	Complete
Appendix D	









Direction of Travel Location:	Coordinates:
Northbound on A822 past B8033 junction	56.266083, -3.878611
Enabling Works Required:	Enabling Work Grade:
Shunt manoeuvre	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-01 included in	Complete
Appendix D	









Coordinates:
56.266083, -3.878611
Enabling Work Grade:
High
High
High
Medium
Medium
Low
Assessment Work Grade:
Complete
Complete









Direction of Travel Location:	Coordinates:
RH turn from A822 onto B8033	56.266083, -3.878611
Frankling World Barrier I	Facilia a Wanta Carata
Enabling Works Required:	Enabling Work Grade:
Third-party land owner access permission for overrun and oversail	High
beyond assumed highway limits	
Removal of section of stone wall	High
Removal of mature hedgerow	High
Removal of 1 no. junction box	Medium
Removal of 1 no. illuminated road sign, 1 no. non-illuminated road	Medium
sign and 1 no. marker post	
Temporary steel plating required to facilitate pavement overrun	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-01 included in	Complete
Appendix D	









Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263917, -3.884861
Frankling World Barrier I	Fuel lines Western
Enabling Works Required:	Enabling Work Grade:
Conflict between tractor unit and nearside bridge parapet	High
Removal of 1 no. telegraph pole to be removed	High
Removal of 1 no. mature tree	High
Removal of 1 no. marker post	Medium
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-02 included in	Complete
Appendix D	









Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263778, -3.885167
Enabling Works Required:	Enabling Work Grade:
Conflict between tractor unit and nearside bridge parapet	High
Oversail beyond offside bridge parapet	High
Removal of 1 no. mature tree	High
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-02 included in	Complete
Appendix D	









Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263667, -3.885417
Enabling Works Required:	Enabling Work Grade:
Eliability Works Required.	Eliability Work Grade.
Removal of 2 no. plastic bollard	Medium
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-02 included in	Complete
Appendix D	








Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263528, -3.885667
Enabling Works Required:	Enabling Work Grade:
Removal of 1 no. mature tree and section of mature hedgerow	High
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-02 included in	Complete
Appendix D	




B8033/03 Bridge of Keir (24-axle GFT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 over structure no. B8033/03 Bridge of Keir	56.263750, -3.885250
Enabling Works Required:	Enabling Work Grade:
Enabling works Required.	Enabiling Work Grade.
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, unsuitable for overbridging	High




B8033 Loaning View RH bend (24-axle GFT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Third-party land owner permission for oversail beyond assumed	High
highway limits to inside of bend	
Removal of 2 no. mature trees and section of mature hedgerow	High
Removal of section of post and wire fence line	Medium
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-03 included in	Complete
Appendix D	




B8033 Loaning View RH bend (24-axle GFT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Third-party land owner permission for oversail beyond assumed	High
highway limits to inside of bend	
Removal of 2 no. mature trees and section of mature hedgerow High	
Removal of section of post and wire fence line Medium	
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-03 included in	Complete
Appendix D	




B8033 Loaning View RH bend (24-axle GFT)





Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Third-party land owner permission for oversail beyond assumed	High
highway limits to inside of bend	
Removal of 2 no. mature trees	High
Removal of section of post and wire fence line	Medium
Temporary steel plating to accommodate overrun beyond kerb	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-03 included in	Complete
Appendix D	




B8033/UC road RH turn (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn from B8033 onto UC road	56.258333, -3.894611
Enabling Works Required:	Enabling Work Grade:
Cut in of bank to inside of turn to accommodate	High
girder frame oversail	
Vegetation clearance to accommodate oversail	High
Removal of 1 no. non-illuminated road sign	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




B8033/UC road RH turn (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn from B8033 onto UC road	56.258333, -3.894611
Enabling Works Required:	Enabling Work Grade:
Cut in of bank to inside of turn to accommodate	High
girder frame oversail	
Vegetation clearance to accommodate oversail	High
Removal of 1 no. non-illuminated road sign	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track cattle grid no. 1 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on site access track over cattle grid no. 1	56.260250, -3.897778
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 10.1 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track LH turn no. 1 (24-axle GFT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.260556, -3.898000
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track culvert no. 1 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on site access track over culvert no. 1	56.262472, -3.902611
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 1.0 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 1 (24-axle GFT)





Direction of Travel Location:	Coordinates:	
RH turn no site access track	56.263361, -3.904111	ļ
Enabling Works Required:	Enabling Work Grade:	
N/A	N/A	
Assessment Works Required:	Assessment Work Grade:	
Route survey carried out - negotiable	Complete	ļ




Site access track LH turn no. 2 (24-axle GFT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.265361, -3.906806
Enabling Works Required:	Enabling Work Grade:
Removal of wooden fence line to inside of turn	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track LH turn no. 2 (24-axle GFT)






Direction of Travel Location:	Coordinates:
LH turn on site access track	56.265361, -3.906806
- II W I B : I	5 1" W 10 1
Enabling Works Required:	Enabling Work Grade:
Removal of wooden fence line to inside of turn	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track culvert no. 2 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Westbound on site access track over culvert no. 2	56.265361, -3.907000
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 2.0 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 2 (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.264694, -3.909056
Enabling Works Required:	Enabling Work Grade:
Carriageway widening to inside of turn to	High
accommodate vehicle track	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track gradient (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.265500, -3.911583
English Walls Bandard	Fuel live Week One de
Enabling Works Required:	Enabling Work Grade:
Additional tractor unit(s) to provide necessary	Low
tractive effort	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 3 (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.266722, -3.914639
5 11: W 1 5 : 1	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track LH turn no. 3 (24-axle GFT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.267028, -3.915222
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track OHL line (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.267611, -3.916472
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
Confirmation of max. permitted vehicle height required	Medium




Site access track crossroads no. 1 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Straight on through crossroads on site access track	56.267611, -3.920389
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 4 (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.267528, -3.921361
Franking Warks Required.	Fushing Work Crade
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 5 (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn on Torgoyle OHL track	56.267056, -3.924667
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 6 (24-axle GFT)





Direction of Travel Location:	Coordinates:
RH turn on Torgoyle OHL track	56.267167, -3.926083
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track surface (24-axle GFT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.267333, -3.927250
Enabling Works Required:	Enabling Work Grade:
Lilabiling Works Kequileu.	Lilability Work Grade.
Carriageway re-surfacing works	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track crossroads no. 2 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Straight on through crossroads on site access track	56.267611, -3.928528
Enabling Works Required:	Enabling Work Grade:
Eliability Works Required.	Enability Work Grade.
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track cattle grid no. 2 (24-axle GFT)





Direction of Travel Location:	Coordinates:
Westbound on site access track	56.267806, -3.930750
w · ·	
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 9.5 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track LH turn no. 4 (24-axle GFT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.266944, -3.933639
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track fence line pinch point (24-axle GFT)






Direction of Travel Location:	Coordinates:
Southbound on site access track	56.265528, -3.935639
Enabling Works Required:	Enabling Work Grade:
Enabling works Required.	Enabling work Grade.
Removal of 1 no. fence post and section of fence line	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



Existing Braco Substation access track/proposed Cambushinnie Substation access track RH turn (24-axle GFT)




Direction of Travel Location:	Coordinates:
RH turn from existing site access track onto	56.262611, -3.942528
proposed Cambushinnie Substation access track	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete



Proposed site access track LH turn no. 1 (24-axle GFT)




Direction of Travel Location:	Coordinates:
RH turn from existing site access track onto	56.256944, -3.958056
proposed Cambushinnie Substation access track	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out - negotiable	Complete



Cambushinnie Substation access gate (24-axle GFT)




Direction of Travel Location:	Coordinates:
Northbound on proposed Cambushinnie Substation access	56.257222, -3.956667
track through access gate	
Enabling Works Required:	Enabling Work Grade:
Offside gatepost and adjacent fence line to be demountable	Medium
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out	Complete



Substation site access road RH turn (24-axle GFT)




Direction of Travel Location:	Coordinates:
RH turn on proposed Cambushinnie Substation site	56.257500, -3.956389
access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out - negotiable	Complete



Substation site access road LH turn (24-axle GFT)




Direction of Travel Location:	Coordinates:
LH turn on proposed Cambushinnie Substation site	56.256111, -3.954444
access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out - negotiable	Complete




Substation site access road/western plinth access road LH turn (24-axle GFT)




Direction of Travel Location:	Coordinates:
LH turn from proposed Cambushinnie Substation site	56.256944, -3.953056
access road onto proposed western plinth access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out - negotiable	Complete



Western plinth access road/plinth centreline (24-axle GFT)




Direction of Travel Location:	Coordinates:
Northbound on proposed western plinth access road in-line	56.257222, -3.953333
with western plinth centreline	
Enabling Works Required:	Enabling Work Grade:
Transformer to be offloaded from delivery vehicle using	Medium
hydraulic jacks and stools	
Transformer to be rotated and skidded into position on plinth	Medium
Removal of forward tractor unit to allow vehicle to travel in-line	Low
with plinth centreline	
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out	Complete



Substation site access road/eastern plinth access road LH turn (24-axle GFT)




Direction of Travel Location:	Coordinates:
LH turn from proposed Cambushinnie Substation site	56.257500, -3.951389
access road onto proposed eastern plinth access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out - negotiable	Complete



Eastern plinth access road/plinth centreline (24-axle GFT)



Direction of Travel Location:	Coordinates:
Northbound on proposed eastern plinth access road in-line	56.257778, -3.951944
with eastern plinth centreline	
Enabling Works Required:	Enabling Work Grade:
Transformer to be offloaded from delivery vehicle using	Medium
hydraulic jacks and stools	
Transformer to be rotated and skidded into position on plinth	Medium
Removal of forward tractor unit to allow vehicle to travel in-line	Low
with plinth centreline	
Assessment Works Required:	Assessment Work Grade:
Desktop design check carried out	Complete



# 10.3.2. Route 2 Trailer Interchange Location to Cambushinnie Substation (16-axle FT)


# Ref. ALL-A242494-RS-61

A9 slip road/A822 junction (16-axle FT)





Direction of Travel Location:	Coordinates:
Straight on from A9 slip road onto A822 northbound	56.242139, -3.887361
Fuchling Wayles Denvised.	Enghling Work Crade
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




A822/01 Millstone Burn (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. A822/01 Millstone Burn	56.247000, -3.882250
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, suitable for overbridging, if	Medium
required	




SCM4/B/21 A822 Main Road (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. SCM4/B/21 A822	56.247472, -3.882083
Main Road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Passed Perth & Kinross Council checks	Complete




A822/03 River Allan (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on A822 over structure no. A822/03 River Allan	56.249167, -3.881583
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, suitable for overbridging, if	Medium
required	




A822/B8033 junction (16-axle FT)






Direction of Travel Location:	Coordinates:
LH turn from A822 onto B8033	56.266083, -3.878611
Enghling Works Doguirod	Enabling Work Grade
Enabling Works Required:	Enabling Work Grade:
Temporary steel plating required to facilitate verge overrun	Low
Assessment Works Required:	Assessment Work Grade:
Assessment Works Required: Route survey carried out	Assessment Work Grade: Complete
•	




# Ref. ALL-A242494-RS-65 cont'd

A822/B8033 junction (16-axle FT)





Direction of Travel Location:	Coordinates:
LH turn from A822 onto B8033	56.266083, -3.878611
Enabling Works Required:	Enabling Work Grade:
Enabing Works Required.	
Vegetation pruning	Medium
Temporary steel plating required to facilitate pavement overrun	Low
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-04 included in	Complete
Appendix D	




B8033 Bridge of Keir S-bend (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263917, -3.884861
Enghling Morte Possingly	Fughting Monte Cuada
Enabling Works Required:	Enabling Work Grade:
Carriageway widening to accommodate overrun beyond	High
kerb to both sides of carriageway	
Removal of 1 no. plastic bollard	Medium
Vegetation pruning	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-06	Complete
included in Appendix D	




# Ref. ALL-A242494-RS-66 cont'd

B8033 Bridge of Keir S-bend (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263778, -3.885167
Enabling Works Required:	Enabling Work Grade:
Carriageway widening to accommodate overrun beyond	High
kerb to both sides of carriageway	
Removal of 1 no. plastic bollard	Medium
Vegetation pruning	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-06	Complete
included in Appendix D	




# Ref. ALL-A242494-RS-66 cont'd

B8033 Bridge of Keir S-bend (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on B8033 over Bridge of Keir	56.263667, -3.885417
Enabling Works Required:	Enabling Work Grade:
Enability Works Required.	Eliability Work Grade.
Removal of 1 no. plastic bollard	Medium
Vegetation pruning	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-06	Complete
included in Appendix D	




B8033/03 Bridge of Keir (16-axle FT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 over structure no. B8033/03 Bridge of Keir	56.263750, -3.885250
Fuel Per Med a Demile d	For all lines Wants On a de
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Failed Perth & Kinross Council checks	Complete
Further structural assessment, unsuitable for overbridging, if	High
required	




B8033 Loaning View RH bend (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Removal of 1 no. mature tree	High
Carriageway widening to accommodate overrun beyond kerb	High
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-07 included in	Complete
Appendix D	




# Ref. ALL-A242494-RS-68 cont'd

B8033 Loaning View RH bend (16-axle FT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Removal of 1 no. mature tree	High
Carriageway widening to accommodate overrun beyond kerb	High
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-07 included in	Complete
Appendix D	




# Ref. ALL-A242494-RS-68 cont'd

B8033 Loaning View RH bend (16-axle FT)






Direction of Travel Location:	Coordinates:
Westbound on B8033 around RH bend at Loaning View	56.260139, -3.886278
Enabling Works Required:	Enabling Work Grade:
Removal of 1 no. mature tree	High
Carriageway widening to accommodate overrun beyond kerb	High
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-07 included in	Complete
Appendix D	




B8033/UC road RH turn (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn from B8033 onto UC road	56.258333, -3.894611
Enabling Works Required:	Enabling Work Grade:
Cut in of bank to inside of turn to accommodate	High
girder frame oversail	
Vegetation clearance to accommodate oversail	High
Removal of 1 no. non-illuminated road sign	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-05	Complete
included in Appendix D	




# Ref. ALL-A242494-RS-69 cont'd

B8033/UC road RH turn (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn from B8033 onto UC road	56.258333, -3.894611
Enabling Works Required:	Enabling Work Grade:
Cut in of bank to inside of turn to accommodate	High
girder frame oversail	
Vegetation clearance to accommodate oversail	High
Removal of 1 no. non-illuminated road sign	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
SPA carried out, drawing no. ALL-A242494-SPA-05	Complete
included in Appendix D	




Site access track cattle grid no. 1 (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on site access track over cattle grid no. 1	56.260250, -3.897778
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 10.1 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track LH turn no. 1 (16-axle FT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.260556, -3.898000
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track culvert no. 1 (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on site access track over culvert no. 1	56.262472, -3.902611
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 1.0 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 1 (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn no site access track	56.263361, -3.904111
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track LH turn no. 2 (16-axle FT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.265361, -3.906806
- II W I B : I	5 1" W 10 1
Enabling Works Required:	Enabling Work Grade:
Removal of wooden fence line to inside of turn	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




# Ref. ALL-A242494-RS-74 cont'd

Site access track LH turn no. 2 (16-axle FT)






Direction of Travel Location:	Coordinates:
LH turn on site access track	56.265361, -3.906806
- II W I B : I	5 1" W 10 1
Enabling Works Required:	Enabling Work Grade:
Removal of wooden fence line to inside of turn	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track culvert no. 2 (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on site access track over culvert no. 2	56.265361, -3.907000
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 2.0 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 2 (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.264694, -3.909056
Enabling Works Required:	Enabling Work Grade:
Carriageway widening to inside of turn to	High
accommodate vehicle track	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track gradient (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.265500, -3.911583
Enabling Works Required:	Enabling Work Grade:
Additional tractor unit(s) to provide necessary	Low
tractive effort	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track RH turn no. 3 (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.266722, -3.914639
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track LH turn no. 3 (16-axle FT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.267028, -3.915222
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track OHL line (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.267611, -3.916472
Enabling Works Required:	Enabling Work Grade:
TBC	TBC
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete
Confirmation of max. permitted vehicle height required	Medium




Site access track crossroads no. 1 (16-axle FT)





Direction of Travel Location:	Coordinates:
Straight on through crossroads on site access track	56.267611, -3.920389
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 4 (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn on site access track	56.267528, -3.921361
Enabling Works Required:	Enabling Work Grade:
Lilabiling Works Nequired.	Lilability Work Grade.
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 5 (16-axle FT)





Direction of Travel Location:	Coordinates:
RH turn on Torgoyle OHL track	56.267056, -3.924667
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track RH turn no. 6 (16-axle FT)





Direction of Travel Location:	Coordinates:	
RH turn on Torgoyle OHL track	56.267167, -3.926083	
Enabling Works Required:	Enabling Work Grade:	
,		
N/A	N/A	
Assessment Works Required:	Assessment Work Grade:	
Route survey carried out - negotiable	Complete	




Site access track surface (16-axle FT)





Direction of Travel Location:	Coordinates:
Northbound on site access track	56.267333, -3.927250
Enabling Works Required:	Enabling Work Grade:
Carriageway re-surfacing works	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track crossroads no. 2 (16-axle FT)





Direction of Travel Location:	Coordinates:
Straight on through crossroads on site access track	56.267611, -3.928528
Fughling Waster Descriped	Fuchling World One do
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track cattle grid no. 2 (16-axle FT)





Direction of Travel Location:	Coordinates:
Westbound on site access track	56.267806, -3.930750
w · ·	
Enabling Works Required:	Enabling Work Grade:
To be overbridged, span = 9.5 m	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete




Site access track LH turn no. 4 (16-axle FT)





Direction of Travel Location:	Coordinates:
LH turn on site access track	56.266944, -3.933639
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Site access track fence line pinch point (16-axle FT)






Direction of Travel Location:	Coordinates:
Southbound on site access track	56.265528, -3.935639
Frankling Waylor Dagwing de	Fundation Would Organia
Enabling Works Required:	Enabling Work Grade:
Removal of 1 no. fence post and section of fence line	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



Existing Braco Substation access track/proposed Cambushinnie Substation access track RH turn (16-axle FT)




Direction of Travel Location:	Coordinates:
RH turn from existing site access track onto	56.262611, -3.942528
proposed Cambushinnie Substation access track	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete



Proposed site access track LH turn no. 1 (16-axle FT)




Direction of Travel Location:	Coordinates:
RH turn from existing site access track onto	56.256944, -3.958056
proposed Cambushinnie Substation access track	
Enabling Works Required:	Enabling Work Grade:
Carriageway widening required to inside and	High
outside of turn	
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete



Cambushinnie Substation access gate




Direction of Travel Location:	Coordinates:
Northbound on proposed Cambushinnie Substation access	56.257222, -3.956667
track through access gate	
Enabling Works Required:	Enabling Work Grade:
Offside gatepost and adjacent fence line to be demountable	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



Substation site access road RH turn




Direction of Travel Location:	Coordinates:
RH turn on proposed Cambushinnie Substation site	56.257500, -3.956389
access road	
Enabling Works Required:	Enabling Work Grade:
Carriageway widening works to inside of turn	High
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



Substation site access road LH turn




Direction of Travel Location:	Coordinates:
LH turn on proposed Cambushinnie Substation site	56.256111, -3.954444
access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete




Substation site access road/western plinth access road LH turn




Direction of Travel Location:	Coordinates:
LH turn from proposed Cambushinnie Substation site	56.256944, -3.953056
access road onto proposed western plinth access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete



Western plinth access road/plinth centreline




Direction of Travel Location:	Coordinates:
Northbound on proposed western plinth access road in-line	56.257222, -3.953333
with western plinth centreline	
Enabling Works Required:	Enabling Work Grade:
Transformer to be offloaded from delivery vehicle using	Medium
hydraulic jacks and stools	
Transformer to be rotated and skidded into position on plinth	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete



Substation site access road/eastern plinth access road LH turn



Direction of Travel Location:	Coordinates:
LH turn from proposed Cambushinnie Substation site	56.257500, -3.951389
access road onto proposed eastern plinth access road	
Enabling Works Required:	Enabling Work Grade:
N/A	N/A
Assessment Works Required:	Assessment Work Grade:
Route survey carried out - negotiable	Complete



Eastern plinth access road/plinth centreline



Direction of Travel Location:	Coordinates:
Northbound on proposed eastern plinth access road in-line	56.257778, -3.951944
with eastern plinth centreline	
Enabling Works Required:	Enabling Work Grade:
Transformer to be offloaded from delivery vehicle using	Medium
hydraulic jacks and stools	
Transformer to be rotated and skidded into position on plinth	Medium
Assessment Works Required:	Assessment Work Grade:
Route survey carried out	Complete

HSEQ

# We put health and safety first.

Health, safety, environment and quality are paramount to Allelys and are at the heart of our business.


Allelys are committed to providing a safe and healthy working environment for our employees and every person that interacts with the organisation. We recognise that the services we provide and the sectors we work in present challenges in terms of managing risk, but we are committed to protecting our people, environment and assets on every project we undertake.

Our safety performance is critical to the success of our business and our projects and therefore it's essential that we continuously identify, assess and act upon any areas that can be improved. Any areas

that are identified are reported, recorded, investigated, analysed and then lessons learnt published within safety bulletins and toolbox talks.


Quality is a key component of our management system and customer care is paramount to us. We strive for 100% satisfaction and encourage our customers to get in touch with any feedback they would like to provide. If there are any instances where it's believed that a good quality service has not been delivered, we have procedures in place to investigate and act upon any necessary changes.






### 11. Conclusion

- Allelys have been commissioned by SSEN to provide a feasibility survey for the transport of 2 in no. 261 te 400/132 kV Super Grid Transformers (SGT) from Grangemouth to Cambushinnie Substation. The objective of this document is to clearly outline a workable delivery concept for the enclosed cargo whilst adhering to UK legislation and equipment capabilities. Our recommendations are based on a wealth of knowledge and experience, however, are subject to relevant permissions at the time of delivery.
- 11.2. The nominated transport configurations for delivery of the transformers are a 24-axle Girder Frame Trailer (GFT) or 16-axle flat top trailer subject to structural assessments, which are both classified as Special Order due to a gross weight of 441.0 te and 312.4 te respectively. As the transport is classified as Special Order, in accordance with the Water Preferred Policy, Forth Ports (Grangemouth) has been considered as Port Of Delivery (POD) as it is the closest marine facility to site capable of dealing with this size of cargo.
- The route is not currently considered feasible in terms of structural capacity for the 24-axle 11.3. GFT, as Transport Scotland, BEAR (South East Scotland), Amey (North East Scotland) and Perth & Kinross Council (PKC) (acting as the Local Highway Authorities (LHA)) have advised that structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, M9 6-7 25 Carron, M9 10-11 5 Forth, A9 80 Auchinlay Rail, A9 90 Allan Water, A822/01 Millstone Burn, A822/03 River Allan and B8033/03 Bridge of Keir have failed their basic in-house checks. Therefore, further structural assessments are required to confirm whether the structures are capable of accommodating the vehicle. Structure no's M9 6-7 24 M9 Kelpies (Helix) Canal, A822/01 Millstone Burn and B8033/03 Bridge of Keir are thought to be suitable for overbridging, however, the remaining structures are unsuitable and therefore pose a high risk to delivery of the SGTs should the results of the assessments be negative.
- Swept Path Assessment (SPA) of the A822/B8033 junction in Braco village has been carried 11.4. out and has found that the junction is not negotiable for the 24-axle GFT due to the need for thirdparty land uptake and removal of mature trees/hedgerow when both turning left and performing a shunt manoeuvre continuing northbound on the A822 past the junction before turning the tractor units around and turning right onto the B8033 from the A822 southbound. SPA has also been carried out of the 24-axle GFT travelling southbound around an S-bend on the B8033 over structure no. B8033/03 Bridge of Keir and, again, the results show a need for the removal of mature trees in order to facilitate the vehicle. A third SPA has been carried out of the 24-axle GFT travelling southbound on the B8033 around a right-hand bend adjacent to the private property "Loaning View", which also shows a requirement for third-party land uptake and removal of mature trees/hedgerow. Therefore, it is deemed that the section of route through Braco village to the private access track is not negotiable for the 24-axle GFT.
- 11.5. To overcome the physical negotiability problems for the 24-axle GFT, it is proposed that the transformers are transhipped from this vehicle onto a 16-axle flat top trailer prior to arrival in Braco village. The northbound slip road at the A9/A822 junction in Greenloaning has been identified as a suitable transhipment location as there is sufficient working area within the slip road to undertake the trailer interchange operation. Temporary steel plating will be required on the offside verge of the slip road to accommodate a mobile crane required to undertake lifting operations. A full closure



of the slip road would be required with a diversion for all other road users for the duration of the trailer interchange. PKC have been contacted for comment on the use of the slip road and have advised that the operation would be subject to the relevant applications and would need to be carried out at night in order to reduce disruption to other road users although it is anticipated that the operation would take approximately two days so it would not be possible to satisfy this restriction. Temporary lighting and security measures would be required to cover the full working area for the duration of the operation.

- The route from Grangemouth to the nominated trailer interchange location is considered 11.6. negotiable for the 24-axle GFT with Police Escort, Temporary Traffic Regulation Orders (TTRO), street furniture removals and additional tractor unit(s) to cope with sections of steep gradient. TTROs can take 12-weeks plus to process and should be planned accordingly.
- 11.7. Once transhipped onto the 16-axle flat top trailer, the SGTs would be transported over the remainder of the route to site. SPA of the three junctions that were proven not to be negotiable for the 24-axle GFT has also been carried out considerate of the 16-axle flat top trailer.
- The A822/B8033 junction in Braco is negotiable for the 16-axle flat top trailer with street 11.8. furniture removals and temporary steel plating of sections of pavement and verge to facilitate vehicle overrun beyond the kerb.
- The S-bend on the B8033 over the Bridge of Keir is also negotiable for the 16-axle flat top trailer, although minor carriageway widening works are required to both sides of the carriageway on exit from the bridge. Vegetation pruning is also required to both sides of the carriageway throughout the S-bend.
- 11.10. The RH bend on the B8033 at Loaning View is negotiable for the 16-axle flat top trailer with the removal of a mature tree to the inside of the turn. Overrun beyond the kerb is also required to both sides of the carriageway throughout the turn with minor carriageway widening works needed to facilitate.
- 11.11. The final RH turn from B8033 onto the private access road to site is not currently negotiable for the 16-axle flat top trailer due to the requirement for widening works to the inside of the turn including ground works to cut into and remove an earth bank.
- 11.12. Network Rail and PKC have been contacted regarding the structural capacity of structure no's A822/01 Millstone Burn, SCM4/B/21 A822 Main Road, A822/03 River Allan and B8033/03 Bridge Of Keir as to whether they are capable of accommodating the 16-axle flat top trailer. SCM4/B/21 A822 Main Road has been cleared by Network Rail, however, PKC have advised that all three of their structures need to be assessed before being deemed capable of accommodating the 16-axle flat top trailer. Structure no's A822/01 Millstone Burn and A822/03 River Allan are suitable for overbridging, should the results of further structural assessment be negative, however, structure no. B8033/03 Bridge of Keir is unsuitable and therefore poses a high risk to delivery of the SGTs.
- 11.13. A quotation to undertake the structural assessments for both the 24-axle girder frame trailer and 16-axle flat top trailer has been submitted and approved by SSEN and is ongoing separately.
- 11.14. Vegetation pruning to a height of 6 m would be required along the length of the route from the trailer interchange location to site in order to accommodate the 5.85 m running height of the 261 te SGT loaded onto 16-axle flat top trailer with the necessary permissions required.



- 11.15. The existing private site access track from the B8033 to Braco Substation is considered negotiable for the 24-axle GFT and the 16-axle flat top trailer with carriageway widening works required at one right-hand turn located at approximate coordinates 56.264694, -3.909056. Vegetation clearance and removal of a wooden fence is required to the inside of one left-hand turn located at approximate coordinates 56.265361, -3.906806. Additional tractor unit(s) would also be required in order to produce the necessary tractive and braking effort needed to cope with sections of steep gradient on the track. Minor resurfacing works would also be required to make the track negotiable for the vehicle. There are also two cattle grids and two culverts on the existing track that would need to be overbridged or overplated in order for them to accommodate the vehicle.
- 11.16. The proposed site access track from adjacent to Braco Substation to the site at Cambushinnie Substation has been reviewed and the left-hand turn on approach to the site access gate is to be widened to both sides of the carriageway in order to make it negotiable for the 16-axle flat top trailer, whereas it is negotiable for the 24-axle GFT. The right-hand turn through the site access gate en route to the SGT plinths is also to widened to the inside of the turn along with the site access gate opening in order to accommodate both vehicles. Alternatively, the offside gatepost and sections of fencing adjacent could be made to be de-mountable to provide access. The remainer of the route on site to the SGT plinths is negotiable for both vehicles.
- 11.17. It is proposed that the SGTs be delivered in-line with the plinth centrelines before being offloaded from the vehicle using hydraulic jacks and stools as it is not physically possible for either vehicle to drive directly onto the plinth, plus if the bund walls were already to be in place, then conflict would be expected with the vehicles. It is possible for the 16-axle flat top trailer to travel inline with both plinth centrelines, however, the overall length of the 24-axle GFT is such that the forward tractor unit is to be removed before moving the SGT in-line otherwise conflict is expected between the vehicle and auxiliary site equipment located to the north. Once offloaded from the delivery vehicle, the SGTs would be rotated and skidded into final position on their respective plinth.