

# Newsletter

April 2022



The project has a dedicated website, please scan the above QR code to be taken to the project website or use the following URL  
<https://bit.ly/3wJ2qGL>

Construction works continue on SSEN Transmission's Killin VISTA project which will see a total of 7.8km of overhead line removed, including 32 steel lattice towers, between Killin substation and Lix Toll.

Safety is always our first priority at SSEN Transmission and with this in mind, we ask that you please remain vigilant of signage or direction around the construction works and do not enter our working areas. Users of the access tracks are asked to obey signage and are reminded that large vehicles and construction traffic are also using the tracks.

## Works to date

### January

Throughout January all site access upgrades across the cable corridor to facilitate safe access/egress to work locations were completed along with construction of the site compound and laydown area, which are now fully operational.

### February

Excavation works to install cable ducts along the east side of the A827 carriageway north of the village were completed in February. The horizontal directional drilling (HDD) works for two of the four circuits that are installed under the River Dochart were also completed in the month.

### March

During March, excavation works to install cable ducts across the A827 carriageway south of the of the village were completed and HDD works for the remaining two circuits under the River Dochart were completed. All temporary access tracks to facilitate the works are now also complete

## Upcoming works

### April

Excavation works to install cable ducts along the west side of the A827 carriageway north of the village will continue. There is a planned power outage scheduled on one of the 132kV circuits which will enable construction works to commence within Killin 132kV substation. New cable sealing end towers will be constructed at the remote ends of the circuit within Acharn & Dochart Forrest and cable installation and jointing works will commence along the cable route.

### May

During May works to permanently reinstate the A827 carriageway to the north of the village are planned to be completed with the new 33kV underground cable circuit scheduled to be commissioned and energised.

### June

There is a planned power outage scheduled on the second 132kV circuit to complete cable termination works ahead of final commissioning and energisation in early July.

If you have any questions, please do not hesitate to contact Community Liaison Manager:

**Louise Anderson**  
Community Liaison Manager,  
200 Dunkeld Road, Perth, PH1 3AQ

**Mob: +44 (0) 7384 454 233**  
**Email: [louise.anderson@sse.com](mailto:louise.anderson@sse.com)**